

M27 Southampton Junctions Construction Programme

ID	Task Mod	Task Name	Duration	Start	Finish	Predecessors	Successors	2020												2021												2022												2023												2024											
								19	Qtr 4, 2019	Qtr 1, 2020	Qtr 2, 2020	Qtr 3, 2020	Qtr 4, 2020	Qtr 1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024																																						
0		M27 J8 Southampton Junctions Construction Programme	631 days	Tue 01/10/19	Tue 01/03/22			M27 J8 Southampton Junctions Construction Programme																																																											
1		Prerequisites / Constraints / Enabling	263 days	Tue 01/10/19	Thu 01/10/20			Prerequisites / Constraints / Enabling																																																											
2		Advanced Environmental & Ecological Mitigation works Refer section 4.1.1 of CMPR	263 days	Tue 01/10/19	Thu 01/10/20			[Task Bar]																																																											
3		Statutory Undertakers' Orders placed and long lead items on order in line with programme	0 days	Mon 02/03/20	Mon 02/03/20			◆ 02/03																																																											
4		Temporary Traffic Regulation Order (TTRO) Effective	0 days	Mon 02/03/20	Mon 02/03/20			◆ 02/03																																																											
5		Roads Opening Notice submitted and approved, including TTL	0 days	Mon 02/03/20	Mon 02/03/20			◆ 02/03																																																											
6		Construction Activities	522 days	Mon 02/03/20	Tue 01/03/22			Construction Activities																																																											
7		Assumed Construction Start Date	0 days	Mon 02/03/20	Mon 02/03/20		13,8,11,12,14	◆ 02/03																																																											
8		Site compound and offices - set up	20 days	Mon 02/03/20	Fri 27/03/20	7	20,15,10,339,1	[Task Bar]																																																											
9		Windhover Roundabout - Construction	502 days	Mon 30/03/20	Tue 01/03/22			Windhover Roundabout - Construction																																																											
10		Statutory Undertakers' service diversions / alterations (actual scope to be confirmed - C4 quotes)	180 days	Mon 30/03/20	Fri 04/12/20	8	107,129,105	Statutory Undertakers' service diversions / alterations (actual scope to be confirmed - C4 quotes)																																																											
11		BT, Virgin Media and Vodafone apparatus (9 months on latest C3 quote- Opportu	180 days	Mon 30/03/20	Fri 04/12/20	7		[Task Bar]																																																											
12		SSE (LV & HV)	40 days	Mon 30/03/20	Fri 22/05/20	7		[Task Bar]																																																											
13		SGN	40 days	Mon 30/03/20	Fri 22/05/20	7		[Task Bar]																																																											
14		Southern Water	20 days	Mon 30/03/20	Fri 24/04/20	7		[Task Bar]																																																											
15		Phase 1A	109 days	Mon 30/03/20	Thu 27/08/20	8	73,71,70	Phase 1A																																																											
16		Enabling works	109 days	Mon 30/03/20	Thu 27/08/20			Enabling works																																																											
17		Set up TTM, site set up & site clearance	16 days	Mon 30/03/20	Mon 20/04/20	8		[Task Bar]																																																											
18		Statutory Undertakers' service diversions / alterations (actual scope to be confirmed)	109 days	Mon 30/03/20	Thu 27/08/20	8		[Task Bar]																																																											
19		Roundabout Northern Verge (Burliesdon Rd to West End Rd)	50 days	Mon 30/03/20	Fri 05/06/20			Roundabout Northern Verge (Burliesdon Rd to West End Rd)																																																											
20		Set up TTM	1 day	Mon 30/03/20	Mon 30/03/20	8	21	[Task Bar]																																																											
21		Local site set up, including fencing, NMU routes and associated signage	1 day	Tue 31/03/20	Tue 31/03/20	20	22	[Task Bar]																																																											
22		Site Clearance	5 days	Wed 01/04/20	Tue 07/04/20	21	24,25	[Task Bar]																																																											
23		Road construction (Kerb realignment)	20 days	Wed 08/04/20	Tue 05/05/20			Road construction (Kerb realignment)																																																											
24		Excavate for new kerblines and place sub base	5 days	Wed 08/04/20	Tue 14/04/20	22	27	[Task Bar]																																																											
25		Install gully pot connect to existing drainage runs	10 days	Wed 08/04/20	Tue 21/04/20	22	27,26	[Task Bar]																																																											
26		Install new streetlighting	10 days	Wed 22/04/20	Tue 05/05/20	25		[Task Bar]																																																											
27		Kerbing, prepare sub base and Surfacing (Road base and Binder)	5 days	Wed 22/04/20	Tue 28/04/20	24,25	29	[Task Bar]																																																											
28		Footpath construction and verges	28 days	Wed 29/04/20	Fri 05/06/20			Footpath construction and verges																																																											
29		Remove existing tarmac from existing	3 days	Wed 29/04/20	Fri 01/05/20	27	30	[Task Bar]																																																											
30		Install new edging kerb along footway	5 days	Mon 04/05/20	Fri 08/05/20	29	31	[Task Bar]																																																											
31		Prepare sub base ready for tarmac	5 days	Mon 11/05/20	Fri 15/05/20	30	32	[Task Bar]																																																											
32		Place binder and surface course	5 days	Mon 18/05/20	Fri 22/05/20	31	33	[Task Bar]																																																											
33		Grade, top soil and seed verges	10 days	Mon 25/05/20	Fri 05/06/20	32		[Task Bar]																																																											
34		Roundabout Southern Verge & A3024 Bert Betts Way Approach	89 days	Mon 30/03/20	Thu 30/07/20			Roundabout Southern Verge & A3024 Bert Betts Way Approach																																																											
35		Set up TTM	5 days	Mon 30/03/20	Fri 03/04/20	8	36	[Task Bar]																																																											
36		Local site set up, including fencing, NMU routes and associated signage	1 day	Mon 06/04/20	Mon 06/04/20	35	37,38	[Task Bar]																																																											
37		Site Clearance, including any slope re-grading and VRS removal	10 days	Tue 07/04/20	Mon 20/04/20	36	40	[Task Bar]																																																											
38		Statutory Undertakers' - Streetlighting cable slew & local BT & VF alteration	15 days	Tue 07/04/20	Mon 27/04/20	36	40	[Task Bar]																																																											
39		Road construction	30 days	Tue 28/04/20	Mon 08/06/20			Road construction																																																											
40		Excavate road box and place sub base	15 days	Tue 28/04/20	Mon 18/05/20	38,37	41FS-10 days	[Task Bar]																																																											
41		Install gully pots and drainage runs up to work site boundary	15 days	Tue 05/05/20	Mon 25/05/20	40FS-10 days	42,43	[Task Bar]																																																											
42		Install ducting, kerbs and trim sub base ready for road base	5 days	Tue 26/05/20	Mon 01/06/20	41	44	[Task Bar]																																																											
43		Install new streetlighting	10 days	Tue 26/05/20	Mon 08/06/20	41		[Task Bar]																																																											
44		Surfacing (Road base and Binder)	5 days	Tue 02/06/20	Mon 08/06/20	42	46	[Task Bar]																																																											
45		Footpath construction and verges	28 days	Tue 09/06/20	Thu 16/07/20			Footpath construction and verges																																																											
46		Install new edging kerb along footway	5 days	Tue 09/06/20	Mon 15/06/20	44	47	[Task Bar]																																																											
47		Prepare sub base ready for tarmac	3 days	Tue 16/06/20	Thu 18/06/20	46	48,49	[Task Bar]																																																											
48		Place binder and surface course	2 days	Fri 19/06/20	Mon 22/06/20	47	50	[Task Bar]																																																											
49		Install new VRS and pedestrian parapets	10 days	Fri 19/06/20	Thu 02/07/20	47	50	[Task Bar]																																																											
50		Grade, top soil and seed verges	10 days	Fri 03/07/20	Thu 16/07/20	49,48	52	[Task Bar]																																																											
51		Finishing works	5 days	Fri 17/07/20	Thu 23/07/20			Finishing works																																																											
52		Line marking, VRS, parapets & rehabilitation works	5 days	Fri 17/07/20	Thu 23/07/20	50	54	[Task Bar]																																																											
53		Risk	5 days	Fri 24/07/20	Thu 30/07/20			Risk																																																											

Project: M27 J8 Southampton Junctions Construction Program
Date: Fri 31/05/19

Task	[Pattern]	Summary	[Pattern]	Inactive Milestone	◆	Duration-only	[Pattern]	Start-only	[Pattern]	External Milestone	◆	Manual Progress	[Pattern]
Split	[Pattern]	Project Summary	[Pattern]	Inactive Summary	[Pattern]	Manual Summary Rollup	[Pattern]	Finish-only	[Pattern]	Deadline	[Pattern]	Progress	[Pattern]
Milestone	◆	Inactive Task	[Pattern]	Manual Task	[Pattern]	Manual Summary	[Pattern]	External Tasks	[Pattern]	Progress	[Pattern]		

