


FY' 10

BRUSHY CREEK REGIONAL UTILITY AUTHORITY

ANNUAL BUSINESS PLAN



Program & Construction Organization

Data As Of: 2/26/10

TOTAL CAPITAL
\$46,859,383

Thru Period	5
	Feb'10

CURRENT PROGRAM STATUS




OK Concern Problem

		FY'09	FY'10	Annual Difference.	% Annual Change	Scheduled to Date	%
CIP	Budget*	\$8,458,251	\$46,859,383	\$38,401,132	454.0%	\$5,450,000	11.6%
	Actual	\$8,099,289	\$4,216,530			\$4,216,530	9.0%

Billings for February were less than estimated. Construction picking up the pace

\*Includes carry over

\*\*CIP Funded



ANNUAL CAPITAL PROGRAM SUMMARY		
I. Operating*	TOTAL	\$436,557
II. Planning & Design	\$	2,278,871
III. Construction & Const Ops	\$	44,580,512
IV. Other		\$0
	TOTAL	\$46,859,383

\* = Included in III

Budget Thru	Period	5
Scheduled	\$5,450,000	
Actual	\$4,216,530	
Diff	\$1,233,470	77.37%
Remarks:	CIP	

TOTAL OPERATING BUDGET
\$436,557


CURRENT PROGRAM STATUS



OK Concern Problem

		FY'09	FY'10	Annual Difference.	% Annual Change	Scheduled to Date	%
Operating	Budget**	\$457,351	\$436,557	(\$20,794)	-4.5%	\$181,899	41.7%
	Actual	\$476,351	\$138,634			\$138,634	31.8%

Inhouse billings for February for other direct costs were less than estimated



Budget Thru	Period	4
Scheduled	\$181,899	
Actual	\$138,634	
Diff	\$43,265	76.21%
Remarks:	Operating	

FY' 10		BRUSHY CREEK REGIONAL UTILITY AUTHORITY		ANNUAL BUSINESS PLAN			
PERFORMANCE STANDARDS		DATA AS OF	2/26/10	Period # 5	OK	Issue	Problem
Functions and Measures			Standards / Levels of Service				
			FY'09 Standard	FY'09 Ach	FY'10 Standard	FY'10 Ach	Annual Estimated
					5	Feb'10	
1 Construction Phase Services Division							
Program Management Plan					0	0	1
CM Plan					1	1	1
Reports					5	5	12
Meetings					70	119	185
Contacts					250	653	600
Business Plan					1	1	1
2 Construction Management Controls Division							
Construct Ability Reviews.					3	0	5
Risk Management Plans					2	1	4
Process Invoices - # of days					<2	8	<2
Inspections #					280	208	840
Pre-construction meetings #					8	7	8
Progress meetings #					42	19	112
RFI & RFDs #					37	49	139
RFI response time # of days					<7	7	<7
Change Orders					<5%	0	<5%
Claims					0	0	<1%
3 Project Controls Division							
Submittals					210	162	2500
Submittal Processing < 25 days					<25	21	<25
Permits					23	10	40
Change order processing					2	1	6
Claims processing					0	0	2
Authorizations Sheets (Scope ,Schedule, Budget)					30	30	12
Pay Applications, #					30	14	94
Pay Application Processing # days					<5	2	<5
Financial reconciliation					5	0	12
4 Document Control Division							
Process Documents - #s					700	627	2700
Records Audits					0	0	8
Contract Files					14	11	42
Reports					7	5	23
Agenda Packages					7	11	14
Budget package & updates					1	3	4
Asset Management Update					0	0	4
6 Corporate Measures							
Vehicle accidents					0	0	0
Lost time accidents					0	0	0
Budget execution					<98.5%	76.21%	<98.5%
Capital Program Execution					>85%	77.37%	>85%

Significant Activities for the Period:

(Top 10)

As of

2/26/10

1.

2.

3.

4.

5.











Other Remarks:


1.

2.

3.



Page 3 of 3

Program		BRUSHY CREEK REGIONAL UTILITY AUTHORITY				ANNUAL BUSINESS PLAN		
		Board Summary				Data As Of: 2/26/10		
						OK	Concern	Problem
						%	%	Original
						\$s	Time	Budgeted
						Remain	Remain	\$s
							Dec'09	Estimate
								+/-
BCRUA TOTAL PROJECT COST						67.9%	65.1%	\$171,071,451
Critical Project Schedules								- \$25,431,662
								- 42
								0
Contingency						\$10,392,290		
Savings/Overage						\$25,431,662		
Expended to Date						\$29,410,722		
Total To Expend						\$105,836,777		


Float time for the RWTP - 2 calendar Months - has been used .

Critical Individual Projects are on schedule

Project Number	TITLE	PROJECT NAME	% \$s Remain	% Time Remain Nov'09	Original Budgeted \$s	Current Working Estimate +/-	Phase Compl Date	# Work Days Ahead /Behind	Original Total Estimate	Expended To Date 2/26/2010	Funds Remaining Estimate	Increase or Decrease to Project Cost	Remaining Expenditures Requirements
B1000005	BARGE	FLOATING INTAKE BARGE	91.1%	90.0%	\$7,295,414	\$0	Design	0					
		Preliminary Engineering							\$287,709	\$287,709	\$0	\$0	\$0
		Final Engineering Thru Bidding					2/10		\$458,610	\$361,540	\$97,070	\$0	\$97,070
		Construction					8/11	0	\$5,583,201		\$5,583,201	\$0	\$5,583,201
		Construction Construction Contingency (15%)							\$837,480		\$837,480	\$0	\$837,480
		Construction Phased Services (2%)							\$128,414		\$128,414	\$0	\$128,414
		Floating Intake Barge							\$7,295,414	\$649,249	\$6,646,165	\$0	\$6,646,165
B1000006	RWTL	RAW WATER LINE FROM BARGE TO RWTP	90.0%	85.7%	\$46,194,049	-\$11,000,000	Construction	21					
		Preliminary Engineering							\$570,089	\$570,089	\$0	\$0	\$0
		Final Engineering Thru Bidding					9/9		\$2,784,016	\$2,195,456	\$588,560	\$0	\$588,560
		Environmental Permit, Habitate Mitigation							\$413,000	\$120,000	\$293,000	\$0	\$293,000
		Construction - Alt 1 route					9/11	0	\$36,493,000	\$1,078,455	\$35,414,545	-\$10,000,000	\$25,414,545
		Construction Construction Contingency (15%)							\$3,649,300		\$3,649,300	-\$1,000,000	\$2,649,300
		Easements							\$1,481,798	\$539,526	\$942,272	\$0	\$942,272
		Construction Phased Services (2%)							\$802,846	\$117,483	\$685,363	\$0	\$685,363
		Raw Water Line - From Barge to RWTP							\$46,194,049	\$4,621,009	\$41,573,040	-\$11,000,000	\$30,573,040
B1000007	RWTP	REGIONAL WATER TREATMENT PLANT (RWTP)	87.5%	92.6%	\$68,526,522	-\$5,429,141	Construction	42					
		WTP Land Acquisition							\$3,324,022	\$3,314,051	\$9,971	-\$9,971	\$0
		Preliminary Engineering							\$703,112	\$703,112	\$0	\$0	\$0
		Final Engineering Thru Bidding					9/9		\$3,457,493	\$3,457,493	\$0	\$0	\$0
		Supplemental Engineering (8%)							\$581,395	\$953,804	-\$372,409	\$372,409	\$0
		Construction Phased Services (2%)							\$1,185,500	\$125,211	\$1,060,289	\$190,223	\$1,250,512
		Construction Contingency									\$0	-\$1,195,200	-\$1,195,200
		Construction					3/12	0					
		1 Raw Water Conveyence							\$1,338,000		\$1,338,000		\$1,338,000
		2 Treatment Structure							\$19,531,000		\$19,531,000		\$19,531,000
		3 Chemical feed Facility							\$696,000		\$696,000		\$696,000
		4 Disinfection Facility							\$2,716,000		\$2,716,000		\$2,716,000
		5 Disinfection Basin							\$857,000		\$857,000		\$857,000
		6 Ground Storage Tank							\$3,333,000		\$3,333,000		\$3,333,000
		7 Booster Pump Station							\$6,316,000		\$6,316,000		\$6,316,000
		8 Sludge Dewatering Facility							\$2,468,000		\$2,468,000		\$2,468,000
		9 Sludge Thickening and Handling Facilities							\$912,000		\$912,000		\$912,000
		10 Washwater Recovery & Recycle							\$3,123,000		\$3,123,000		\$3,123,000
		11 Electrical Building							\$1,184,000		\$1,184,000		\$1,184,000
		12 Yard Piping							\$7,736,000		\$7,736,000		\$7,736,000
		13 Wastewater Lift Staton							\$786,000		\$786,000		\$786,000
		14 Civil/Site							\$8,279,000		\$8,279,000		\$8,279,000
		15 O&M Manuals										\$1,227,927	\$1,227,927
		Bid VS Estimate										-\$6,024,500	-\$6,024,500
		Regional Water Treatment Plant (RWTP)								\$2,468,154			
									\$68,526,522	\$8,553,671	\$59,972,851	-\$5,429,141	\$54,543,710
													\$6,809,803
													\$46,505,980
B1000008	TWLS1	TRANSMISION WATER LINES SEGMENT 1	92.4%	88.2%	\$19,960,258	-\$9,067,495	Construction	21					
		Preliminary Engineering							\$211,215	\$211,215	\$0	\$0	\$0
		Final Engineering Thru Bidding					12/9		\$1,173,931	\$1,117,341	\$56,590	\$0	\$56,590
		Easements							\$250,000	\$193,021	\$56,979	\$0	\$56,979
		Construction					4/11	0	\$16,332,542		\$16,332,542	-\$8,197,542	\$8,135,000
		Construction Contingency (10%)							\$1,633,254		\$1,633,254	-\$819,854	\$813,400
		Construction Phased Services (2%)							\$359,316		\$359,316	-\$50,099	\$309,217
		SEGMENT 1 SUB-TOTAL							\$19,960,258	\$1,521,577	\$18,438,681	-\$9,067,495	\$9,371,186



Program		BRUSHY CREEK REGIONAL UTILITY AUTHORITY				ANNUAL BUSINESS PLAN							
		Board Summary				Data As Of:	2/26/10						
						OK	Concern	Problem					
✓B0900002	TWLS2A	SEGMENT 2A	0	0	\$975,848	- \$9,837		Complete					
		Engineering/Project Managmnet/Inspection/Administration							\$55,971	\$55,476	\$0	- \$495	\$0
		Construction - Cedar park Additional Connection Payment							\$38,690	\$33,598	\$0	- \$5,092	\$0
		Construciton Leander Additional Valve Payment							\$22,207	\$22,207	\$0	\$0	\$0
		Construction - Cedar park Additional Connection Payment							\$858,980	\$854,730	\$0	- \$4,250	\$0
		SEGMENT 2A SUB-TOTAL							\$975,848	\$966,011	\$0	- \$9,837	\$0
✓B0900003	TWLS2B	SEGMENT 2B	0	0	\$9,432,469	- \$71,468		Complete					
		Engineering/Project Managmnet/Inspection/Administration							\$754,029	\$747,365	\$0	- \$6,664	\$0
		Easements							\$0		\$0	\$0	\$0
		Construction							\$8,678,440	\$8,614,300	\$0	- \$64,804	\$0
		SEGMENT 2B SUB-TOTAL							\$9,432,469	\$9,361,665	\$0	- \$71,468	\$0
B1000008	TWLS2C	SEGMENT 2C	91.7%	90.0%	\$12,351,805	0	Design	0					
		Preliminary Engineering							\$191,919	\$191,919	\$0	\$0	\$0
		Final Engineering							\$627,561	\$529,739	\$97,822	\$0	\$97,822
		Easements (based on 25% of Fee Simple Value for 50' Perm . Esmt.)							\$330,000	\$280,444	\$49,556	\$0	\$49,556
		Construction							\$9,550,149	\$0	\$9,550,149	\$0	\$9,550,149
		Contingency (5%)							\$477,507	\$0	\$477,507	\$0	\$477,507
		Allowance for Materials and Labor fluctuations (10%)							\$955,015	\$0	\$955,015	\$0	\$955,015
		Construction Phased Services (2%)							\$219,654	\$28,485	\$191,169	\$0	\$191,169
		SEGMENT 2C SUB-TOTAL							\$12,351,805	\$1,030,587	\$11,321,218	\$0	\$11,321,218
B1000009	CMSI	CONSTRUCTION MANAGEMENT SERVICES AND INSPECTIONS (3%)	100%	65.1%	\$4,043,593	\$0	Controls	N/A					
		Construction Management and Inspection					12/12						
		1 Materials Testing							\$645,833	\$21,594	\$624,239	\$0	\$624,239
		2 Operating Budget							\$1,032,456	\$111,574	\$920,882	\$0	\$920,882
		3 Controls and Inspectors						202941	\$2,162,363	\$251,456	\$1,910,907	\$0	\$1,910,907
		4 Additional Inspectors							\$202,941	\$0	\$202,941	\$0	\$202,941
		CONSTRUCTION MGMT/INSPECTION. SUB-TOTAL							\$4,043,593	\$384,624	\$3,658,969	\$0	\$3,658,969
B1000010	ANCS	ANCILLARY SERVICES	6.5%	65.1%	\$1,611,725	\$293,104	ANCS	N/A					
		Environmental Consultant Barry Allison					12/12		\$471,155	\$385,712	\$85,443	\$0	\$85,443
		Real Estate Acquistion Consultant - LAN							\$470,570	\$495,541	- \$24,971	\$24,971	\$0
		Condemnation Counsel - Kent Slick							\$150,000	\$373,315	- \$223,315	\$223,315	\$0
		Public Relations - Staats Faulkenburg							\$200,000	\$267,780	- \$67,780	\$67,780	\$0
		Public Relations Firms Group solutions RJW							\$320,000	\$267,038	\$52,962	- \$52,962	\$0
		Additional PR Work									\$30,000	\$30,000	\$30,000
		Ancillary Services Sub Total							\$1,611,725	\$1,789,386	- \$177,661	\$293,104	\$115,443
B1000011	O&ME	OPERATIONAL AND MAINTENANCE EXPENSE	0	0	\$679,768	- \$146,825	To Controls	N/A					
		General Manager Salary & Supplies (5 Years)					12/9		\$425,917	\$247,592	\$178,325	- \$178,325	\$0
		Preliminary Engineerng Report Services							\$152,300	\$152,300	\$0	\$0	\$0
		Surveying- the Walace Group - New hope Line							\$17,551	\$17,551	\$0	\$0	\$0
		Administration Fees - Preliminary /Final Design							\$84,000	\$115,500	- \$31,500	\$31,500	\$0
		Operations Sub-total							\$679,768	\$532,943	\$146,825	- \$146,825	\$0
										\$141,580,088			
									\$171,071,451	\$29,410,722	\$141,660,729	- \$25,431,662	\$116,229,731
												\$116,229,067	
												Contingency	\$10,392,290
												Total to Expend	\$105,837,441





**Record and maintain as built drawings for input to final record drawings**





Brushy Creek Regional Utility Authority

JUSTIFICATION and AUTHORIZATION REPORT



Project Description

Title: Raw Water Transmission Line - Contract 1 (Barge to Plant)  
Project Number:

Purpose:	Transmit new raw water capacity from the Barge Intake Structure to the new Water Treatment Plant.				
District:	0	Service Area:		PWS ID:	
Reason for Improvement:	Redundancy, Contingency, Growth				

Project Justification

Scope:	24,500 feet of 78 in Steel Pipe with Valves, new road, replace trees and landscaping.
Remarks:	Must be operational by April, 2012

Project Plan


Current Phase

Project Phase			FY09	FY10	FY11	FY12	FY13	Total
Planning	0	Estimated						0
		Actual						0
Preliminary Engr	570,089	Estimated	570,089					\$570,089
		Actual	570,089					\$570,089
Land Acquisition	0	Estimated						\$0
		Actual						\$0
Design - Jacobs	2,784,016	Estimated	2,195,456	588,560				\$2,784,016
		Actual	2,195,456	13,796				\$2,209,252
Easements	1,481,798	Estimated	539,526	942,272				\$1,481,798
		Actual	539,526					\$539,526
Environmental	413,000	Estimated	120,000	293,000				\$413,000
		Actual	120,000					\$120,000
Permits	0	Estimated						\$0
		Actual						\$0
Construction	26,493,000	Estimated		13,246,500	13,246,500			\$26,493,000
SJ Louis		Actual		1,014,499				\$1,014,499
Program Mgt	0	Estimated						\$0
		Actual						\$0
Const Phase Serv Jacobs	802,846	Estimated		310,779	310,779	181,288		\$802,846
		Actual		117,483				\$117,483
Contingency	2,649,300	Estimated		1,025,535	1,025,535	598,229		\$2,649,300
		Actual						\$0
Other	0	Estimated						\$0
		Actual		49,305				\$49,305
Project Total	35,194,049	Estimated	3,425,071	16,406,647	14,582,815	779,517	0	\$35,194,049
		Actual	3,425,071	1,195,083	0	0	0	\$4,620,154



Traffic Controls 2/10/10

	Original	Changes	Revised
	\$46,194,049		
10/19/2009 Bid vs estimate		-\$10,000,000	\$36,194,049
10/19/2009 Change in contingency		-\$1,000,000	\$35,194,049



Location & Route

Approved by the Board:		
Project		
Design	Jacobs	RR 12/21/06
Construction	SJ Louis	8/25/09
Const. Phase Svc.	Jacobs	11/18/09
Inspection	Dial DS	11/18/09
Materials Testing	PreTest	1/20/10





Remaining Work & Contingency	\$30,573,895
	-\$11,000,000

Note: The project includes the "underwater" pipeline for \$7 M.

Brushy Creek Regional Utility Authority  
PROJECT STATUS, SUMMARY, JUSTIFICATION & AUTHORIZATION REPORT



REGIONAL WATER TREATMENT PLANT PROJECT STATUS & SUMMARY REPORT

BCRUA	FY'10	Project Status & Summary Report										
Project Status Report		As of Date:	2/26/10	Thru Period	5	Feb'10	OK	Issue	Problem			
PROJECT:		Regional Water Treatment Plant										
PHASE:		Construction										
		Total Cost	\$ 63,087,415									
Tasks	Water Treatment Plant  Pepper Lawson  Const. Phase Serv  CDM  Water Resources Management  Fugro	Scheduled Completion	Actual Completion	Days Ahead/Behind Schedule	Scheduled Expenditures	Actual Expenditures	Contract Change Orders	\$	%	STD		
		%	%	#	\$	\$		0	0%	<+10%		
0		0	-42	\$2,600,000	\$2,468,154	Lost Time Accidents	#		0			
						Property Damage	#	\$				
							0	0	<\$10,000			
						Complaints	#	Ave/Week	2			
							1	0.125				
						Claims	#	\$	0			
							0	0				
CURRENT TASKS: 1. Excavation, forming, rebar, concrete					REMARKS: Trash pile discovered and scheduled for removal							
NEAR FUTURE: See look ahead below												
												
												
												

Project Summary				Regional Water Treatment Plant		Job Number(s):		OK	Issue	Problem
Description:								Budget Information		
Project Information				Cost / Completion		Year		Budgeted	Expended	
Fiscal Year:		10	Original Cost Estimate:		\$68,526,522	Prior Years		\$ -	\$0	
Data As Of:		11/6/09	Current Cost Estimate:		\$63,087,415	FY 09		\$ 8,066,022	\$ 8,428,460	
District:		0	Original Completion Date:		April 30, 2012	FY 10		\$ 21,158,303	\$ 2,593,365	
Service Area:		BCRUA	Current Completion Date:		April 30, 2012	FY 11		\$ 21,158,303		
PWS Facility Number:		0				FY 12		\$ 12,342,344		
						TOTALS		\$ 62,724,972	\$11,021,825	
						Time		39.5%	17.6%	

Project Phase									
	Phase	Scheduled	Actual	Scheduled	Actual	Original	Changes	Current	Actual Cost
		Start	Start	Completion	Completion	Estimate		Estimated Cost	
	Planning					\$703,112		\$ 703,112	\$ 703,112
	Land	5/1/2007		5/22/2008		\$3,324,022		\$ 3,314,051	\$ 3,314,051
	Easements								
	Permits	4/16/2007		4/23/2008					
	Environmental								
	Design	4/13/2007		10/22/2008		\$4,038,888	\$372,409	\$4,411,297	\$ 4,411,297
	Contracting				09/15/09				
	Construction Phase Serv.	10/01/09	10/01/09			\$1,185,500	\$190,223	\$ 1,375,728	\$ 125,211
	Program & Const Mgt								
	Construction	09/29/09	12/02/09	19-Jun-12		\$53,347,500	-\$4,796,573	\$48,550,927	\$ 2,468,154
	Notice to Proceed	09/28/09			12/01/09				
	Substantial Completion			21-Mar-12					
	Contingency					\$5,927,500	-\$1,195,200	\$ 4,732,300	
	Turnover	02/28/12		30-Apr-09					
	Warranty Period	04/01/12		30-Mar-13					
	TOTAL					\$68,526,522		\$ 63,087,415	\$ 11,021,825



Brushy Creek Regional Utility Authority

JUSTIFICATION and AUTHORIZATION REPORT

Project Description

Title: Regional Water Treatment Plant  
Project Number:



Purpose:		Provide Additional Water Treatment Capacity			
District:	0	Service Area:		PWS ID:	
Reason for Improvement:		Redundancy, Contingency, Growth			


Project Justification

Scope:	17 MGD Conventional Water Treatment Plant, Water Storage Tank, Lift Station Relocation, Internal Valves and Piping, Security, SCADA, and Landscaping.
Remarks:	Must be operational by April, 2012


Project Plan

Current Phase

Project Phase			FY09	FY10	FY11	FY12	FY13	Total
Planning	0	Estimated						\$0
		Actual						\$0
Preliminary Engr	703,112	Estimated	703,112					\$703,112
		Actual	703,112					\$703,112
Land Acquisition	3,314,051	Estimated	3,324,022					\$3,324,022
		Actual	3,314,051					\$3,314,051
Design -CDM	4,411,297	Estimated	4,038,888					\$4,038,888
		Actual	4,411,297					\$4,411,297
Easements	0	Estimated						\$0
		Actual						\$0
Environmental	0	Estimated						\$0
		Actual						\$0
Permits	0	Estimated						\$0
		Actual						\$0
Construction	48,550,927	Estimated		18,793,907	18,793,907	10,963,113		\$48,550,927
		Actual		2,468,154				\$2,468,154
Program Mgt	0	Estimated						\$0
		Actual						\$0
Const Phase Serv	1,375,723	Estimated		532,538	532,538	310,647		\$1,375,723
		Actual		125,211				\$125,211
Contingency	4,732,300	Estimated		1,831,858	1,831,858	1,068,584		\$4,732,300
		Actual						\$0
Other	0	Estimated						\$0
		Actual						\$0
Project Total	63,087,410	Estimated	8,066,022	21,158,303	21,158,303	12,342,344	0	\$63,087,410
		Actual	8,428,460	2,593,365	0	0	0	\$11,021,825



	Original	Changes	Revised
10/19/2009	\$68,526,522		
CPS - Increase in			
11/16/2009 Submittals		\$190,223	\$68,716,745
10/19/2009 Bid Vs. Estimate		\$6,024,500	\$62,692,245
Reduced Contingency		\$1,195,200	\$61,497,045
10/1/2009 O&M Manuals & SCADA		\$1,227,927	\$62,724,972
9/30/2009 Increase Design		\$372,409	\$63,097,381
9/30/2009 Land Aquis. (-)		\$9,971	\$63,087,410



Approved by the Board:		
Project		
Design	CDM	RR12/21/06
Construction	Pepper Lawson	9/30/09
Const. Phs. Svc.	CDM	11/18/09
Inspectors	WRM	11/18/09
Material Testing	Fugro	1/20/10

Remaining Work & Contingency	\$52,065,585
	-\$5,429,141

Brushy Creek Regional Utility Authority  
PROJECT STATUS, SUMMARY, JUSTIFICATION & AUTHORIZATION REPORT



FLOATING INTAKE BARGE PROJECT STATUS & SUMMARY REPORT

BCRUA		Project Status & Summary Report																																																																																						
Project Status Report		As of Date:	2/26/10	Thru Period	5	Feb'10	OK	Issue	Problem																																																																															
PROJECT:		Floating Intake Barge																																																																																						
PHASE:		Design		Total Cost		\$ 7,295,414																																																																																		
Tasks		Scheduled Completion	Actual Completion	Days Ahead/Behind Schedule	Scheduled Expenditures	Actual Expenditures	Contract Change Orders	\$	%	STD																																																																														
		%	%	#	\$	\$		0	0%	<+10%																																																																														
	DESIGN	0	0	0	0	0	Lost Time	#																																																																																
							Accidents	N/A		0																																																																														
Jacobs/HDR							Property Damage	#	\$																																																																															
	AWARD	0	0	N/A	0	0		N/A	0	<\$10,000																																																																														
							Complaints	#	Ave/Week																																																																															
								N/A	0	2																																																																														
							Claims	#	\$																																																																															
								N/A	0	0																																																																														
CURRENT TASKS: Completion of Design				REMARKS: None																																																																																				
NEAR FUTURE: Design approval. Prepartion of Bid Package																																																																																								
<div><div><p>Floating Intake Barge Design FY'10</p><table><thead><tr><th>Periods</th><th>Scheduled</th><th>Actual</th></tr></thead><tbody><tr><td>1</td><td>18000</td><td>0</td></tr><tr><td>2</td><td>38000</td><td>0</td></tr><tr><td>3</td><td>60000</td><td>0</td></tr><tr><td>4</td><td>82000</td><td>0</td></tr><tr><td>5</td><td>92000</td><td>0</td></tr><tr><td>6</td><td>92000</td><td>0</td></tr><tr><td>7</td><td>92000</td><td>0</td></tr><tr><td>8</td><td>92000</td><td>0</td></tr><tr><td>9</td><td>92000</td><td>0</td></tr><tr><td>10</td><td>92000</td><td>0</td></tr><tr><td>11</td><td>92000</td><td>0</td></tr><tr><td>12</td><td>92000</td><td>0</td></tr></tbody></table></div><div><p>Floating Intake Barge - Construction FY'10</p><table><thead><tr><th>Periods</th><th>Scheduled</th><th>Actual</th></tr></thead><tbody><tr><td>1</td><td>0</td><td>0</td></tr><tr><td>2</td><td>0</td><td>0</td></tr><tr><td>3</td><td>0</td><td>0</td></tr><tr><td>4</td><td>0</td><td>0</td></tr><tr><td>5</td><td>0</td><td>0</td></tr><tr><td>6</td><td>0</td><td>0</td></tr><tr><td>7</td><td>0</td><td>0</td></tr><tr><td>8</td><td>200000</td><td>0</td></tr><tr><td>9</td><td>700000</td><td>0</td></tr><tr><td>10</td><td>1200000</td><td>0</td></tr><tr><td>11</td><td>1700000</td><td>0</td></tr><tr><td>12</td><td>2700000</td><td>0</td></tr></tbody></table></div></div>											Periods	Scheduled	Actual	1	18000	0	2	38000	0	3	60000	0	4	82000	0	5	92000	0	6	92000	0	7	92000	0	8	92000	0	9	92000	0	10	92000	0	11	92000	0	12	92000	0	Periods	Scheduled	Actual	1	0	0	2	0	0	3	0	0	4	0	0	5	0	0	6	0	0	7	0	0	8	200000	0	9	700000	0	10	1200000	0	11	1700000	0	12	2700000	0
Periods	Scheduled	Actual																																																																																						
1	18000	0																																																																																						
2	38000	0																																																																																						
3	60000	0																																																																																						
4	82000	0																																																																																						
5	92000	0																																																																																						
6	92000	0																																																																																						
7	92000	0																																																																																						
8	92000	0																																																																																						
9	92000	0																																																																																						
10	92000	0																																																																																						
11	92000	0																																																																																						
12	92000	0																																																																																						
Periods	Scheduled	Actual																																																																																						
1	0	0																																																																																						
2	0	0																																																																																						
3	0	0																																																																																						
4	0	0																																																																																						
5	0	0																																																																																						
6	0	0																																																																																						
7	0	0																																																																																						
8	200000	0																																																																																						
9	700000	0																																																																																						
10	1200000	0																																																																																						
11	1700000	0																																																																																						
12	2700000	0																																																																																						

Project Summary				Treated Water Transmission Line - Segment 1		Job Number(s):					
Description:						OK		Issue		Problem	
Project Information			Cost / Completion			Budget Information					
						Year		Budgeted		Expended	
	Fiscal Year:	10	Original Cost Estimate:	\$7,295,414		Prior Years		\$ -		\$0	
	Data As Of:	11/4/09	Current Cost Estimate:	\$7,295,414		FY	09	\$ 649,249		\$ 649,249	
	District:	0	Original Completion Date:	August 12, 2011		FY	10	\$ 3,262,565			
	Service Area:	BCRUA	Current Completion Date:	August 12, 2011		FY	11	\$ 3,165,495			
	PWS Facility Number:	0				FY	12	\$ 218,105			
						TOTALS		\$ 7,295,414		\$649,249	
						Time		39.5%		" \$ 8.9%	

Project Phase										
	Phase	Scheduled	Actual	Scheduled	Actual	Original	Changes	Current	Actual Cost	
		Start	Start	Completion	Completion	Estimate		Estimated Cost		
	Planning					\$287,709		\$ 287,709	\$ 287,709	✓
	Land									
	Easements									
	Permits									
	Environmental									✓
	Design	5/5/2006		2/17/2010		\$458,610		\$ 458,610	\$ 361,540	
	Contracting									
	Construction Phase Serv.	05/19/10		12-Aug-12		\$128,414		\$ 128,414		
	Program & Const Mgt									
	Construction	05/19/10		12-Aug-11		\$5,583,201		\$ 5,583,201		
	Notice to Proceed	05/19/10								
	Substantial Completion									
	Contingency					\$837,480		\$ 837,480		✓
	Turnover	07/01/11		12-Aug-11						
	Warranty Period	08/13/11		12-Aug-12						
	TOTAL					\$7,295,414		\$ 7,295,414	\$ 649,249	





Brushy Creek Regional Utility Authority

JUSTIFICATION and AUTHORIZATION REPORT

Project Description

Title: Floating Intake Barge  
Project Number:

Purpose:	Transmit new treated water from the Water Treatment Plant				
District:	0	Service Area:		PWS ID:	
Reason for Improvement:	Redundancy, Contingency, Growth				

Project Justification

Scope:	Approximately 9,000 linear feet of 78 in Steel Pipe with valves, road repair, and landscaping.
Remarks:	Must be operational by April, 2012

Project Plan

Current Phase

Project Phase			FY09	FY10	FY11	FY12	FY13	Total
Planning	287,709	Estimated	287,709					287,709
		Actual	287,709					287,709
Preliminary Engr	0	Estimated						
		Actual						\$0
Land Acquisition	0	Estimated						\$0
		Actual						\$0
Design - Jacobs/HDR	458,610	Estimated	361,540	97,070				\$458,610
		Actual	361,540					\$361,540
Easements	0	Estimated						\$0
		Actual						\$0
Environmental	0	Estimated						
		Actual						\$0
Permits	0	Estimated						\$0
		Actual						\$0
Construction	5,583,201	Estimated		2,791,601	2,791,601			\$5,583,201
		Actual						\$0
Program Mgt	0	Estimated						\$0
		Actual						\$0
Const Phase Serv Jacobs	128,414	Estimated		49,709	49,709	28,997		\$128,414
		Actual						\$0
Contingency	837,480	Estimated		324,186	324,186	189,108		\$837,480
		Actual						\$0
Other	0	Estimated						\$0
		Actual						\$0
Project Total	7,295,414	Estimated	649,249	3,262,565	3,165,495	218,105	0	\$7,295,414
	0	Actual	649,249	0	0	0	0	\$649,249



Picture Place holder

	Original	Changes	Revised
10/22/2009	\$7,295,414	\$0	\$7,295,414
10/22/2009		\$0	\$7,295,414



Location & Route Place Holder

Approved by the Board:		
Project		
Design	Jacobs/HDR	RR 12/21/06
Construction		
Const. Phs. Svc.	Jacobs	11/18/09
Inspectors		
Material Testing		

Remaining Work & Contingency \$6,646,165

0

Brushy Creek Regional Utility Authority  
PROJECT STATUS, SUMMARY, JUSTIFICATION & AUTHORIZATION REPORT



Treated Water Transmission Line - Segment 1

PROJECT STATUS & SUMMARY REPORT

BCRUA	FY'10	Project Status & Summary Report							
Project Status Report		As of Date:	2/26/10	Thru Period	5	Feb'10	OK	Issue	Problem
PROJECT: Treated Water Transmission Line - Segment 1									
PHASE: Contracting/Construction Total Cost \$ 10,892,863									
Tasks	Scheduled Completion	Actual Completion	Days Ahead/Behind Schedule	Scheduled Expenditures	Actual Expenditures	Contract Change Orders	\$	%	STD
	%	%	#	\$	\$		0	0%	<+10%
Treated Water TL S1						Lost Time	#		
						Accidents	0		0
SJ Louis						Property Damage	#	\$	
Const. Phase Serv							0	0	<\$10,000
LAN						Complaints	#	Ave/Week	
Kleinfelder							0	0	2
						Claims	#	\$	
							0	0	0
CURRENT TASKS: Construction award to SJ Louis by the Board expected 12/16/09					REMARKS: Construction Bid \$8.2 M below estimate. CPS \$50,099 below initial estimate.				
NEAR FUTURE: Approval of Construction and Construction Phase Services Contracts. NTP									
<div><div>Treated Water Transmission Line - Segment 1</div></div> <div><div>Construction Phase Services</div></div>									

Project Summary			Treated Water Transmission Line - Segment 1		Job Number(s):					
Description:					OK		Issue		Problem	
Project Information			Cost / Completion		Budget Information					
					Year		Budgeted		Expended	
	Fiscal Year:	10	Original Cost Estimate:	\$19,960,258	Prior Years		\$	-	\$0	
	Data As Of:	11/4/09	Current Cost Estimate:	\$10,892,763	FY	09	\$	1,521,667	\$ 1,521,577	
	District:	0	Original Completion Date:	September 29, 2011	FY	10	\$	4,707,426		
	Service Area:	BCRUA	Current Completion Date:	September 29, 2011	FY	11	\$	4,593,947		
	PWS Facility Number:	0			FY	12	\$	69,823		
							TOTALS	\$ 10,892,863	\$1,521,577	
					Time		39.5%		"\$	14.0%

Project Phase											
	Phase	Scheduled	Actual	Scheduled	Actual	Original	Changes	Current	Actual Cost		
		Start	Start	Completion	Completion	Estimate		Estimated Cost			
	Planning	1/2/2007		5/9/2007		\$211,215		\$ 211,215	\$ 211,215	✓	
	Land	8/7/2007		10/31/2008							
	Easements					\$250,000		\$ 250,000	\$ 193,021	✓	
	Permits	12/5/2007		12/15/2008							
	Environmental										
	Design	4/17/2007		10/30/2008		\$1,173,931		\$ 1,173,931	\$ 1,117,341	✓	
	Contracting	8/10/2009		11/16/2009	12/16/09						
	Construction Phase Serv.	11/16/09		10-May-11		\$359,316	-\$50,099	\$309,217			
	Program & Const Mgt										
	Construction	12/16/09		10-May-11		\$16,332,542	-8,197,542	\$ 8,135,000			
	Notice to Proceed	11/16/09									
	Substantial Completion										
	Contingency					\$1,633,254	-819,854	\$ 813,400			
	Turnover	04/01/11		10-May-11							
	Warranty Period	05/11/11		10-May-12							
TOTAL						\$19,960,258		\$ 10,892,763	\$ 1,521,577		





Brushy Creek Regional Utility Authority

JUSTIFICATION and AUTHORIZATION REPORT

Project Description

Title: Treated Water Transmission Line - Segment 1  
Project Number:

Purpose:		Transmit new treated water from the Water Treatment Plant			
District:	0	Service Area:		PWS ID:	ODDSLOT
Reason for Improvement:		Redundancy, Contingency, Growth			

Project Justification

Scope:	Approximately 9,000 linear feet of 78 in Steel Pipe with valves, road repair, and landscaping.
Remarks:	Must be operational by April, 2012

Project Plan

Current Phase

Project Phase			FY09	FY10	FY11	FY12	FY13	Total
Planning	211,215	Estimated	211,215					211,215
		Actual	211,215					211,215
Preliminary Engr	0	Estimated						
		Actual						\$0
Land Acquisition	0	Estimated						\$0
		Actual						\$0
Design - LAN	1,173,931	Estimated	1,117,431	56,500				\$1,173,931
		Actual	1,117,341	48,559				\$1,165,900
Easements	250,000	Estimated	193,021	56,979				\$250,000
		Actual	193,021					\$193,021
Environmental	0	Estimated						
		Actual						\$0
Permits	0	Estimated						\$0
		Actual						\$0
Construction	8,135,000	Estimated		4,067,500	4,067,500			\$8,135,000
		Actual						\$0
Program Mgt	0	Estimated						\$0
		Actual						\$0
Const Phase Serv	309,217	Estimated		119,697	119,697	69,823		\$309,217
		Actual						\$0
Contingency	813,500	Estimated		406,750	406,750			\$813,500
		Actual						\$0
Other	0	Estimated						\$0
		Actual						\$0
Project Total	10,892,863	Estimated	1,521,667	4,707,426	4,593,947	69,823	0	\$10,892,863
	0	Actual	1,521,577	48,559	0	0	0	\$1,570,136



Picture Place holder

	Original	Changes	Revised
10/22/2009 Const Bid vs. Estimate	\$19,960,258	-\$8,197,542	\$11,762,716
10/22/2009 Contingency		-\$819,854	\$10,942,862
1/11/2010 Const Phase Serv		-\$50,099	\$10,892,763
1/11/2010 Supplemental Design		-\$7,941	\$10,884,822



Location & Route Place Holder

Approved by the Board:		
Project		
Design	LAN	RR12/21/06
Construction	SJ Louis	12/17/09
Const Phs. Svc	LAN	
Inspection	DDS	
Material Test	Kleinfelder	1/20/10

Remaining Work & Contingency	\$9,322,727
	-\$9,075,436

Brushy Creek Regional Utility Authority  
PROJECT STATUS, SUMMARY, JUSTIFICATION & AUTHORIZATION REPORT



Treated Water Transmission Line Segment 2C

PROJECT STATUS & SUMMARY REPORT

BCRUA	FY'10	Project Status & Summary Report									
Project Status Report		As of Date:	2/26/10	Thru Period	5	Feb'10	OK	Issue	Problem		
PROJECT: Treated Water Transmission Line - Segment 2C											
PHASE: Design and Contracting Total Cost \$ 12,351,805											
Tasks		Scheduled Completion	Actual Completion	Days Ahead/Behind Schedule	Scheduled Expenditures	Actual Expenditures	Contract Change Orders	\$	%	STD	
		%	%	#	\$	\$		0	0%	<+10%	
Design		95	95	0	1,030,560	1,030,587	Lost Time Accidents	#	N/A	0	
K Friese							Property Damage	#	\$		
Award		0	0	N/A	0	0		N/A	0	<\$10,000	
							Complaints	#	Ave/Week	2	
								N/A	0		
							Claims	#	\$	0	
								N/A	0		
CURRENT TASKS: 1. Design Phase - completion of design and bid packages					REMARKS: None						
NEAR FUTURE: Next step is approval of Design and advertisement of bids for construction											
<div><div>Treated Water Transmission Line - Segment 2C FY'10</div></div> <div></div> <div><div>Construction Phase Services FY'10</div></div>											

Project Summary			Treated Water Transmission Line - Segment 2C		Job Number(s):					
Description:					OK		Issue		Problem	
Project Information			Cost / Completion		Budget Information					
					Year		Budgeted		Expended	
	Fiscal Year:	10	Original Cost Estimate:	\$12,351,805	Prior Years		\$ -		\$0	
	Data As Of:	11/4/09	Current Cost Estimate:	\$12,351,805	FY 09	\$ 1,030,560		\$ 1,030,587		
	District:	0	Original Completion Date:	August 3, 2011	FY 10	\$ 5,705,840				
	Service Area:	BCRUA	Current Completion Date:	August 3, 2011	FY 11	\$ 5,558,462				
	PWS Facility Number:	0			FY 12	\$ 56,943				
						TOTALS		\$ 12,351,804		\$1,030,587
					Time	39.5%				"\$ 8.3%

Project Phase										
	Phase	Scheduled	Actual	Scheduled	Actual	Original	Changes	Current	Actual Cost	
		Start	Start	Completion	Completion	Estimate		Estimated Cost		
	Planning	7/31/2006		10/2/2007		\$191,919		\$ 191,919	\$ 191,919	✓
	Land	2/11/2008		3/20/2009						
	Easements					\$330,000		\$ 330,000	\$ 280,444	✓
	Permits	8/14/2008		1/28/2009						
	Environmental									
	Design	11/1/2007		8/13/2008		\$627,561		\$ 627,561	\$ 546,111	✓
	Contracting	6/1/2009		8/28/2009						
	Construction Phase Serv.	06/17/10		3-Aug-11		\$219,653		\$ 219,653	\$28,485	✓
	Program & Const Mgt									
	Construction	06/17/10		3-Aug-11		\$10,505,164		\$ 10,505,164		
	Notice to Proceed	02/05/10								
	Substantial Completion			11-Jan-10						
	Contingency					\$477,508		\$ 477,508		
	Turnover			8-Feb-10						
	Warranty Period	02/09/10		8-Feb-11						
TOTAL						\$12,351,805		\$ 12,351,805	\$ 1,046,959	



Brushy Creek Regional Utility Authority

JUSTIFICATION and AUTHORIZATION REPORT

Project Description

Title: Treated Water Transmission Line - Segment 2C

Project Number:



Purpose:	Transmit new treated water from the Water Treatment Plant				
District:	0	Service Area:		PWS ID:	
Reason for Improvement:	Redundancy, Contingency, Growth				

Project Justification

Scope:	Approximately 6,000 linear feet of 72 in Pipe with valves, road repair, and landscaping.
Remarks:	Must be operational by April, 2012


Project Plan

Current Phase

Project Phase			FY09	FY10	FY11	FY12	FY13	Total
Planning	0	Estimated						0
		Actual						0
Preliminary Engr	191,919	Estimated	191,919					\$191,919
		Actual	191,919					\$191,919
Land Acquisition	0	Estimated						\$0
		Actual						\$0
Design - K-Friese	627,561	Estimated	529,739	97,822				\$627,561
		Actual	529,739	16,372				\$546,111
Easements	330,000	Estimated	280,444	49,556				\$330,000
		Actual	280,444					\$280,444
Environmental	0	Estimated						
		Actual						\$0
Permits	0	Estimated						\$0
		Actual						\$0
Construction	10,505,164	Estimated		5,252,582	5,252,582			\$10,505,164
		Actual						\$0
Program Mgt	0	Estimated						\$0
		Actual						\$0
Const Phase Serv	219,653	Estimated	28,458	67,126	67,126	56,943		\$219,653
		Actual	28,485					\$28,485
Contingency	477,507	Estimated		238,754	238,754			\$477,507
		Actual						\$0
Other	0	Estimated						\$0
		Actual						\$0
Project Total	12,351,804	Estimated	1,030,560	5,705,840	5,558,462	56,943	0	\$12,351,804
		Actual	1,030,587	16,372	0	0	0	\$1,046,959

Original Changes Revised

\$12,351,805



Location & Route

Approved by the Board:		
Project		
Design	K Friese	RR 12/21/06; 4/12/07; 5/28/09
Construction		
Const Phs Svc		
Inspection		
Material Test		

Remaining Work & Contingency \$11,304,845

0

Brushy Creek Regional Utility Authority  
PROJECT STATUS, SUMMARY, JUSTIFICATION & AUTHORIZATION REPORT



Construction Controls Expense

PROJECT STATUS & SUMMARY REPORT

BCRUA		FY'10		Project Status & Summary Report											
Project Status Report				As of Date: 3/1/10		Thru Period 5		Feb'10		OK		Issue		Problem	
PROJECT: Construction Management Expense															
PHASE: Execution				Total Cost		\$ 5,043,595									
Tasks	Scheduled Completion	Actual Completion	Days Ahead/Behind Schedule	Scheduled Expenditures	Actual Expenditures	Contract Change Orders	\$	%	STD						
							0	0%	<+10%						
CM & Controls	0	0	N/A	\$572,000	\$ 384,639	Lost Time	#		0						
						Accidents	0		0						
						Property Damage	#	\$	0						
	N/A	0	N/A	N/A	0		0	0	0						
						Claims	#	\$	0						
							0								

Project Summary				Construction Controls/Management Expense		Job Number(s):		OK	Issue	Problem
Description:								Budget Information		
Project Information				Cost / Completion		Year		Budgeted	Expended	
Fiscal Year:	10	Original Cost Estimate:	\$4,723,361	Prior Years		\$		-	\$0	
Data As Of:	11/4/09	Current Cost Estimate:	\$5,043,595	FY 09		\$		532,943	\$ 532,943	
District:	0	Original Completion Date:	May 1, 2013	FY 10		\$		1,748,601	\$ 384,639	
Service Area:	BCRUA	Current Completion Date:	May 1, 2013	FY 11		\$		1,838,401		
PWS Facility Number:	0			FY 12		\$		923,651		
				TOTALS		\$		5,043,595	\$917,582	
				Time		39.5%			" \$ 18.2%	

Project Phase									
	Phase	Scheduled Start	Actual Start	Scheduled Completion	Actual Completion	Original Estimate	Changes	Current Estimated Cost	Actual Cost
	Planning								
	Land								
	Easements								
	Permits								
	Environmental								
	Design								
	Contracting								
	Construction Phase Serv.								
	Program & Const Mgt	10/01/09	10/01/09	30-Apr-13		\$4,723,361	\$320,234	\$5,043,595	\$917,567
	Construction							\$ -	
	Notice to Proceed								
	Substantial Completion								
	Contingency							\$ -	
	Turnover								
	Warranty Period								
TOTAL						\$4,723,361		\$ 5,043,595	\$ 917,567



Brushy Creek Regional Utility Authority

JUSTIFICATION and AUTHORIZATION REPORT

Project Description

Title: Construction Management Expense  
Project Number:



Purpose:		Provide cost effective management and project cost and quality controls for the entire capital infrastructure program			
District:	0	Service Area:		PWS ID:	
Reason for Improvement:		Control of Program and Construction Expenses and Quality			

Project Justification

Scope:	Operating Activites, Program and Construction Projects Financial and Quality Controls
Remarks:	Must be operational by April, 2012, at budget, without claims

Project Plan

Current Phase

Project Phase			FY09	FY10	FY11	FY12	FY13	Total
O&M Expense	679,768	Estimated	532,943	56,835	56,835	33,154		679,768
		Actual	532,943					532,943
Construction Mgt Inspection /Controls	4,043,593	Estimated		1,565,262	1,565,262	913,069		\$4,043,593
		Actual						\$0
Original Totals	4,723,361	Estimated	532,943	1,622,097	1,622,097	946,223	0	\$4,723,361
		Actual	532,943	384,624	0	0	0	\$917,567
Current Estimate Totals		Estimated	532,943	1,748,601	1,838,401	923,651		\$5,043,595
		Actual	532,943	384,624	0	0	0	\$917,567
Materials Testing	645,833	Estimated		250,000	250,000	145,833		\$645,833
		Actual		21,594				\$21,594
Operating Budget	1,032,018	Estimated		436,557	376,357	219,542		\$1,032,456
		Actual		111,574				\$111,574
Other Controls Sched. Inspectors	2,162,363	Estimated		837,044	837,044	488,276		\$2,162,363
		Actual		251,456				\$251,456
Additional Inspectors	670,000	Estimated		225,000	375,000	70,000		\$670,000
		Actual						\$0
O&M Expense	532,943	Estimated	532,943					\$532,943
		Actual	532,943					\$532,943
	0	Estimated						\$0
		Actual						\$0
	0	Estimated						\$0
		Actual						\$0
	0	Estimated						\$0
		Actual						\$0
	0	Estimated						\$0
		Actual						\$0
Contingency	0	Estimated						\$0
		Actual						\$0
Other	0	Estimated						\$0
		Actual						\$0
Project Total	5,043,157	Estimated	532,943	1,748,601	1,838,401	923,651	0	\$5,043,595
		Actual	532,943	384,624	0	0	0	\$917,567

\$320,234



RWTP Progress Meeting 12/14/09

Approved by the Board:		
Dial DS		11/18/09
WRM		11/18/09
Jacobs		11/18/09
CMD		11/18/09
Ops Budget		11/18/09

Original	Changes	Revised
\$4,723,361		
10/1/2009 Addl Inspectors	\$320,234	\$5,043,595

Remaining Work & Contingency	\$4,126,028
	\$320,234



Document Control Training 11/24/09