

## Register of Requirements

### A303 (Amesbury to Berwick Down) Development Consent Order

On 14 July 2023, the Secretary of State for the Department of Transport (DfT) granted the application for development consent<sup>1</sup> for the A303 Amesbury to Berwick Down (the Scheme).

[The A303 \(Amesbury to Berwick Down\) Development Consent Order 2023](#) (hereafter 'the DCO'), contains the powers required by National Highways to construct, maintain and operate the Scheme. The DCO includes '[Requirements](#)', which are like planning conditions that specify additional information and details to be provided that will control how the Scheme will be constructed and maintained (implemented). National Highways must implement the Scheme in accordance with these requirements.

In accordance with Requirement 16 of the DCO, National Highways must maintain a 'Register of Requirements' that requires further approvals to be given by the Secretary of State or the Planning Authority.

#### Discharge of Requirements

1. The Requirements can be found in Schedule 2, Part 1 of the DCO. The procedure for discharging the requirements is set out in Schedule 2, Part 2 of the DCO. Through Requirements 4 and 5 National Highways must follow the consultation process and approval process for heritage documents set out in Section 2.1 of the [Outline Environmental Management Plan](#) and Section 8.6 of the [Detailed Archaeological Mitigation Strategy](#).
2. Requirement discharge applications are submitted to an approving body. For the DCO, the approving body will be either the Department for Transport's National Transport Casework Team who act on behalf of the Secretary of State in determining the discharge of requirements, or the local planning authority, Wiltshire Council.

#### Navigation of the Register of Requirements

3. There are 17 requirements for the DCO. Not all requirements need a discharge application<sup>2</sup>, and some requirements may need more than one discharge application. The requirement register below is split into 6 columns.
  - *Req. Ref.* This is the requirement number as listed within the DCO, and where relevant, the specific paragraph to which it relates. For example, 4 (5) means Requirement 4, paragraph (5).
  - *Discharge Document to be produced:* This is the name of the discharge document that needs to be produced. There may be

---

<sup>1</sup> The Secretary of State for the Department of Transport's [Decision Letter](#).

<sup>2</sup> Requirements 1, 2, 5, 11, 13, 14, 15 and 17 do not require the submission of any discharge document. There is nothing to discharge for Requirement 3 and 7 at this stage.

several documents for a single requirement.

- *Consent Granting Body*: This is the approving body responsible for the discharge of the document noted in the column to the immediate left.
  - *Date of Submission to Consent Granting Body*: This is the date of the final submission to the relevant consent granting body. Where a document has not yet been submitted, this will be blank.
  - *Status*: The status of the documents will be listed as either: in preparation, submitted pending approval or approved.
  - *Document link*: Once approved, a link will be provided to the approved document. Prior to approval this will be left blank.
4. This Register of Requirements is a live document and will be updated as the requirement discharge process progresses. The latest version will always be published here and will be maintained for three years following completion of the project.
  5. Full details of each requirement can be found within the DCO.
  6. Any questions or observations regarding the content of this register can be directed to the A303 (Amesbury to Berwick Down) project team at:  
[info@a303stonehenge.co.uk](mailto:info@a303stonehenge.co.uk).

### Updates:

27/04/2021: Published. Records that a Requirement 8 partial discharge application was submitted to DfT.

28/05/2021: Updated to record partial discharge of Requirement 8 and link approved Preliminary Highway Works Landscaping Scheme.

22/01/2024: Updated to reflect made DCO July 2023. Updated introductory notes and the requirements log.

23/02/2024: Updated to record discharge documents submitted to/ approved by Consent Granting Body.

01/03/2024: Updated to record discharge documents submitted to/ approved by Consent Granting Body.

08/03/2024: Updated to record discharge documents submitted to/ approved by Consent Granting Body.

15/03/2024: Updated to record discharge documents submitted to/ approved by Consent Granting Body.

22/03/2024: Updated to record discharge documents submitted to/ approved by Consent Granting Body.

Req. Ref.	Discharge document to be produced	Consent Granting Body	Date of submission to Consent Granting Body	Status	Document Link (once approved)
4 (4), 4(8)	RQ4 CDF (Octavius) Construction Environmental Management Plan (CEMP) (2023) <sup>3</sup>	Secretary of State for Transport	25.01.2024	Approved	<a href="#">RQ4 CDF CEMP</a>
4 (4), 4(8)	RQ4 CDF (Octavius) Noise & Vibration Management Plan (NVMP) (2023) <sup>3</sup>	Secretary of State for Transport	25.01.2024	Approved	<a href="#">RQ4 CDF NVMP</a>
4 (4), 4(8)	RQ4 CDF (Octavius) Soils Management Strategy (SMS) (2023) <sup>3</sup>	Secretary of State for Transport	25.01.2024	Approved	<a href="#">RQ4 CDF SMS</a>
4 (4), 4(8)	RQ4 CDF (Octavius) Invasive non-native species (INNS) Management Plan (2023) <sup>3</sup>	Secretary of State for Transport	25.01.2024	Approved	<a href="#">RQ4 CDF INNS</a>
4 (4)	RQ4 Archaeology Construction Environmental Management Plan (CEMP) (2023) <sup>4</sup>	Secretary of State for Transport	15.12.2023	Approved	<a href="#">RQ4 Archaeology PW CEMP</a>
4 (4)	RQ4 Archaeology Soils Management Strategy (SMS) (2023) <sup>4</sup>	Secretary of State for Transport	15.12.2023	Approved	<a href="#">RQ4 Archaeology PW SMS</a>
4 (4), 4(8)	RQ4 SSSEN Construction Environmental Management Plan (CEMP) (2023) <sup>5</sup>	Secretary of State for Transport	13.03.2024	Submitted	
4 (4), 4(8)	RQ4 SSSEN Noise & Vibration Management Plan (NVMP) (2023) <sup>5</sup>	Secretary of State for Transport	13.03.2024	Submitted	
4 (4), 4(8)	RQ4 SSSEN Soils Management Strategy (SMS) (2023) <sup>5</sup>	Secretary of State for Transport	13.03.2024	Submitted	
4 (4)	RQ4 Esso Construction Environmental Management Plan (CEMP) (2023)	Secretary of State for Transport		In preparation	
4 (4)	RQ4 Esso Noise & Vibration Management Plan (NVMP) (2023)	Secretary of State for Transport		In preparation	
4 (4)	RQ4 Esso Soils Management Strategy (SMS) (2023)	Secretary of State for Transport		In preparation	
4 (5)	RQ4 PW Heritage Management Plan (2023)	Wiltshire Council	08.12.2023	Approved	<a href="#">RQ4 PW Heritage Management Plan</a>
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 1) Area B: Additional Archaeological Evaluation	Wiltshire Council	17.11.2023	Approved	<a href="#">RQ4 SSWSI (Batch 1) Area B</a>
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 1) Area C: Ploughsoil Artefact Collection	Wiltshire Council	17.11.2023	Approved	<a href="#">RQ4 SSWSI (Batch 1) Area C</a>
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 2) Area D: Esso Pipeline Diversion and Water Connection to Longbarrow Compound	Wiltshire Council	17.11.2023	Approved	<a href="#">RQ4 SSWSI (Batch 2) Area D</a>
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 1) Area E: Water and Power Connections (Longbarrow Compound to A360 and A360 Diversion)	Wiltshire Council	22.01.2024	Approved	<a href="#">RQ4 SSWSI (Batch 1) Area E</a>
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 7) Area F: Countess East	Wiltshire Council		In preparation	
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 1) Area G: Rollestone Corner	Wiltshire Council	22.01.2024	Approved	<a href="#">RQ4 SSWSI (Batch 1) Area G</a>
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 3) Area H: Berwick Down (A303 Diverge) to Esso Pipeline Diversion	Wiltshire Council	13.02.2024	Approved	<a href="#">RQ4 SSWSI (Batch 3) Area H</a>
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 3) Area I: Esso Pipeline Diversion to River Till	Wiltshire Council	13.02.2024	Approved	<a href="#">RQ4 SSWSI (Batch 3) Area I</a>
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 5) Area J: River Till to Longbarrow Compound	Wiltshire Council	11.03.2024	Submitted	
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 5) Area K: Longbarrow Compound to Winterbourne Stoke Crossroads	Wiltshire Council		In preparation	
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 5) Area L: Western Portal	Wiltshire Council		In preparation	
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 6) Area M: Eastern Portal	Wiltshire Council		In preparation	
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 4) Area N: East of Solstice Park	Wiltshire Council	29.01.2024	Approved	<a href="#">RQ4 SSWSI (Batch 4) Area N</a>
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 7) Area O: Removal of the A303: east of Stonehenge Road	Wiltshire Council		In preparation	
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 7) Area P: Removal of the B3083: north of Winterbourne Stoke	Wiltshire Council		In preparation	
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 7) Area Q: A303 downgrading: west of Winterbourne Stoke Crossroads	Wiltshire Council		In preparation	
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 7) Area R: A360 downgrading: Winterbourne Stoke Crossroads	Wiltshire Council		In preparation	
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 7) Area S: A303 downgrading: east of Winterbourne Stoke Crossroads	Wiltshire Council		In preparation	

<sup>3</sup> Whilst the CDF CEMP, NVMP, SMS and INNS Management Plan were considered as separate documents during consultation, these documents have been combined as one document (the CDF CEMP with appended management plans).

<sup>4</sup> Whilst the Archaeology CEMP and SMS were considered as separate documents during consultation, these documents have been combined as one document (the Archaeology CEMP with appended management plans).

<sup>5</sup> Whilst the SSSEN CEMP, NVMP and SMS were considered as separate documents during consultation, these documents have been combined as one document (the SSSEN CEMP with appended management plans).

Req. Ref.	Discharge document to be produced	Consent Granting Body	Date of submission to Consent Granting Body	Status	Document Link (once approved)
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 7) Area T: Drainage improvement works at Countess West	Wiltshire Council		In preparation	
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 3) for Targeted Geophysical Survey	Wiltshire Council	16.02.2024	Approved	<a href="#">RQ4 SSWSI (Batch 3) for Targeted Geophysical Survey</a>
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 3) for Archaeological Monitoring and Recording of Utility Trial Pits and Infiltration Test Pits	Wiltshire Council	30.01.2024	Approved	<a href="#">RQ4 SSWSI (Batch 3) for AMR of UTP and ITP</a>
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) (Batch 3) for Badger Setts Closure Archaeological Mitigation	Wiltshire Council		In preparation	
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) for Access to Countess East MW Compound	Wiltshire Council		In preparation	
4 (5)	RQ4 Site Specific Written Schemes of Investigation (SSWSI) for Earth Fast Fencing	Wiltshire Council	01.03.2024	Submitted	
4 (5)	RQ4 Archaeological Method Statement (AMS) 2: Ecological mitigation works	Wiltshire Council	13.12.2023	Approved	<a href="#">RQ4 AMS 2: Ecological mitigation works</a>
4 (5)	RQ4 Archaeological Method Statement (AMS) 3: Geotechnical and other intrusive surveys	Wiltshire Council	13.12.2023	Approved	<a href="#">RQ4 AMS 3: Geotechnical and other intrusive surveys</a>
4 (5)	RQ4 Archaeological Method Statement (AMS) 5: Vegetation clearance	Wiltshire Council	05.12.2023	Approved	<a href="#">RQ4 AMS 5: Vegetation clearance</a>
4 (5)	RQ4 Archaeological Method Statement (AMS) 6: Site fencing (general)	Wiltshire Council	05.12.2023	Approved	<a href="#">RQ4 AMS 6: Site fencing (general)</a>
4 (5)	RQ4 Archaeological Method Statement (AMS) 8: Utilities and services diversions	Wiltshire Council	19.01.2024	Approved	<a href="#">RQ4 AMS 8: Utilities and services diversions</a>
4 (5)	RQ4 Archaeological Method Statement (AMS) 10: Minor highways improvement works	Wiltshire Council	19.01.2024	Approved	<a href="#">RQ4 AMS 10: Minor highways improvement works</a>
4 (5)	RQ4 Archaeological Method Statement (AMS) 11: Preliminary Works Temporary Site Facilities and Associated Access Routes	Wiltshire Council	25.01.2024	Approved	<a href="#">RQ4 AMS 11: Temporary Site Facilities and Associated Access Routes</a>
4 (5)	RQ4 Archaeological Method Statement (AMS) 13: Removal and stockpiling of topsoil	Wiltshire Council	17.01.2024	Approved	<a href="#">RQ4 AMS 13: Removal and stockpiling of topsoil</a>
4 (5)	RQ4 Archaeological Method Statement (AMS) 15: Protective fencing of sensitive areas	Wiltshire Council	17.01.2024	Approved	<a href="#">RQ4 AMS 15: Protective fencing of sensitive areas</a>
6 (1), 6 (2)	Req 6 Protected species (Survey & details of scheme of protection and mitigation measures)	Secretary of State for Transport	22.01.2024	Approved	<a href="#">RQ6 Protected Species</a>
8 (2)	RQ8 Preliminary Highway Works (Allington Track & A303 Links) Landscaping Scheme	Secretary of State for Transport	23.02.2024	Submitted	
8 (2)	RQ8 Longbarrow Substation and Access Track Landscaping Scheme (LSAT LS)	Secretary of State for Transport	08.02.2024	Approved	<a href="#">RQ8 LSAT LS</a>
8 (2)	RQ8 Preliminary Highway Works Rollestone Cross Landscaping Scheme	Secretary of State for Transport		In preparation	
9 (1)	Preliminary Works (Octavius) Traffic Management Plan	Secretary of State for Transport	11.01.2024	Approved	<a href="#">RQ9 Preliminary Works (Octavius) TMP</a>
10 (1)	RQ10 Rollestone Cross Preliminary Highway Works Detailed Design Drainage Report (RC PHW DDDR)	Secretary of State for Transport		In preparation	
10 (1)	RQ10 Allington Track and A303 Links Preliminary Highway Works Detailed Design Drainage Report (AT PHW DDDR)	Secretary of State for Transport	26.02.2024	Submitted	
10 (1)	RQ10 Longbarrow Substation and Access Track Detailed Design Drainage Report (LSAT DDDR)	Secretary of State for Transport	13.03.2024	Submitted	
12 (1), 12 (3)	RQ12 (Stone curlews) Discharge Application (Preliminary Works; and Main Works) <sup>6</sup>	Secretary of State for Transport	19.01.2024	Approved	<a href="#">RQ12 Stone Curlew Breeding Plots</a>

<sup>6</sup> Please note that a link to the 'Replacement Stone Curlew Breeding Plot Creation Method Statement' is not included in this register as it contains confidential information.